

UPDATES ON FARM TO MARKET ROAD PROJECTS CY 2006-2007  
as of September 28, 2007

FUNDED UNDER: **DAVAO INTEGRATED DEVELOPMENT PROGRAM**

Province/ Municipality/ City	Name of Project/ Specific Location	No. of Project	Estimated Length (kms.)		Job Generation		Project Cost (000)		Influence Areas (has.)	Crops Produce	Farmer Household/ Beneficiaries
			Target	Actual	Target	Actual	Released	Transferred			
<b>DAVAO DEL NORTE</b>											
<i>District I</i>											
Asuncion	Rehab/Imprvt. Of Cumabongan- Purok Alegria- Buclad (Phase III)	1	1.21	1.21	12	12	633.000	633.000			
Asuncion/ Kapalong	Rehab/Imprvt. Of Pamacaon- Sitio Lasang-Kapungagan Road (Phase I)	1	2.72	2.72	27	27	1,873.000	1,873.000			
	Rehab/Imprvt. Of New Loon- Boholano-Florida Road	1	1.14	1.14	11	11	1,190.880	1,190.880			
	Rehab/Imprvt. Of Pamacaon- Sitio Lasang-Kapungagan Road	1	1.37	1.37	14	14	1,150.000	1,150.000			
<b>Sub-Total</b>		<b>4</b>	<b>6.44</b>	<b>6.44</b>	<b>64</b>	<b>64</b>	<b>4,846.880</b>	<b>4,846.880</b>	<b>0</b>		<b>0</b>
New Corella	Rehab. Of Imprvt. Of El Unido- Kauswagan-New Cortez (Phase III)	1	1.18	1.18	12	12	1,750.000	1,750.000	100	Rice/ Banana	300
	Rehab. Of Imprvt. Of El Unido- Kauswagan-New Cortez (Phase IV) with bridge component (BRIDGE)/LM	1	24.00	24.00	12	12	1,750.000	1,750.000	100	Rice/ Banana	300
	Rehab/Imprvt. Of Junction Provincial Road-El Unido- Kauswagan- New Cortez Road (Phase IV)	1	3.26	-	33	-	1,000.000	-	100	Rice/ Banana	300
<b>Sub-Total</b>		<b>3</b>	<b>28.44</b>	<b>25.18</b>	<b>57</b>	<b>24</b>	<b>4,500.000</b>	<b>3,500.000</b>	<b>300</b>		<b>900</b>
Tagum City	Rehab./Imprvt. Of Prk. III, Dagohoy- Purok Mabini Canocotan	1	2.01	2.01	20	20	1,322.000	1,322.000			
	Const/Gravelling of Kurbada- Motorpoll-New City Hall City	1	1.62	1.62	52	52	1,200.000	1,200.000			
	Asphalting of Bry. Nueva Fuerza Road	1	0.32	0.32	10	10	766.660	766.660			
	Asphalting og Brgy. San Agustin Road	1	0.32	0.32	10	10	766.660	766.660			
	Asphalting of Brgy. New Balamban Road	1	0.33	0.33	11	11	766.668	766.668			
	Imprvt. Of Brgy. Magdum- Brgy. La Filipina-Brgy. San Agustin	1	0.61	0.61	6	6	757.750	757.750			
	Asphalting of Busaon Road	1	0.27	0.27	9	9	700.000	700.000	5	Coconut/ Banana/ High Value Crops	121
	Asphalting of Liboganon Road	1	0.27	0.27	9	9	700.000	700.000	4	Coconut/ Banana/ High Value Crops	93
	Asphalting of Canocotan Road	1	0.27	0.27	9	9	700.000	700.000	7	Coconut/ Banana/ High Value Crops	150
Asphalting of Cuambongan Road	1	0.27	0.27	9	9	700.000	700.000	6	Coconut/ Banana/ High Value Crops	124	

Province/ Municipality/ City	Name of Project/ Specific Location	No. of Project	Estimated Length (kms.)		Job Generation		Project Cost (000)		Influence Areas (has.)	Crops Produce	Farmer Household/ Beneficiaries
			Target	Actual	Target	Actual	Released	Transferred			
	Asphalting of Lower Union, Mankilam Road	1	0.30	0.30	10	10	700.000	700.000	3	Coconut/ Banana/ High Value Crops	90
	Asphalting of La Filipina- Nueva Fuerza Road	1	0.27	0.27	9	9	750.000	750.000	15	Coconut/ Banana/ High Value Crops	269
	Asphalting of FMR from Bry. La Filipina- Brgy. Nueva Fuerza Road Section	1	0.70	-	22	-	2,000.000	-			
	<b>Sub-Total</b>	<b>13</b>	<b>7.54</b>	<b>6.86</b>	<b>186</b>	<b>164</b>	<b>11,829.738</b>	<b>9,829.738</b>	<b>40</b>		<b>847</b>
	<b>District II</b>										
	B. Dujali										
	Rehab./ Imprvt. of Dujali, Prov. Junction Road- Balisong (Phase III)	1	0.44	0.44	4	4	1,585.000	1,585.000			
	Rehab/Imprvt. of Dujali- Balisong- Cabayanan Road Section	1	3.75	-	38		1,164.000	-			
	<b>Sub-Total</b>	<b>2</b>	<b>4.19</b>	<b>0.44</b>	<b>42</b>	<b>4</b>	<b>2,749.000</b>	<b>1,585.000</b>	<b>0</b>		<b>0</b>
	Carmen										
	Rehab/ Imprvt. Of Prk.3 , Brgy. Mabaus Road	1	0.90	0.90	9	9	2,023.000	2,023.000			
	Rehab/Imprvt. Of Junction Highway-Ising- New Camiling- Alejai-Lower Magsaysay Road	1	2.12	2.12	21	21	2,500.000	2,500.000	35	Rice/ Banana	350
	Rehab./Imprvt. Of Prk. 2- Prk. 5- Prk. 7 Road Section	1	3.94	3.94	39		3,936.000	-			
	<b>Sub-Total</b>	<b>3</b>	<b>6.96</b>	<b>6.96</b>	<b>69</b>	<b>30</b>	<b>8,459.000</b>	<b>4,523.000</b>	<b>35</b>		<b>350</b>
	Samal, IGaCOS										
	Completion of Tagbay-Pigasaan Road Section	1	0.65	0.65	7	7	1,200.000	1,200.000			
	Samal, IGaCOS										
	Imprvt. Of Guilon- Tagbitanao- Tagbay Road Section	1	3.50	3.50	35	35	800.000	800.000			
	Samal, IGaCOS										
	Imprvt/rehab of Tagbitan-ag- Bagacay- Tagbitanao Road	1	0.50	0.50	5	5	2,000.000	2,000.000		Mango/ High Value Crops	169
	Kaputian District, IGaCOS										
	Imprvt. Of Bandera- Kanaan Road Section	1	2.50	-	25	-	1,000.000	1,000.000			
	Kaputian District, IGaCOS										
	Imprvt. Of Bandera- Kanaan Road Section Phase II	1	1.20	1.20	12	12	1,000.000	1,000.000	6	Mango/ High Value Crops	145
	Kaputian District, IGaCOS										
	Imprvt/Rehab of Bandera- Tadtad Road Section	1	3.40	-	34	-	2,000.000	-			

Province/ Municipality/ City	Name of Project/ Specific Location	No. of Project	Estimated Length (kms.)		Job Generation		Project Cost (000)		Influence Areas (has.)	Crops Produce	Farmer Household/ Beneficiaries
			Target	Actual	Target	Actual	Released	Transferred			
Tagpopongan, IGaCOS	Imprvt. Of Sitio Anggas- Sitio Antuod Road Section Phase I	1	2.50	2.50	25	25	500.000	500.000			
Tagpopongan, IGaCOS	Imprvt. Of Sitio Anggas- Sitio Antuod Road Section Phase II	1	2.50	2.50	25	25	757.750	757.750			
<b>Sub-Total</b>		<b>8</b>	<b>16.75</b>	<b>10.85</b>	<b>168</b>	<b>109</b>	<b>9,257.750</b>	<b>7,257.750</b>	<b>6</b>		<b>314</b>
Brgy. Maduao, Panabo City	Road Opening of Prk. 1- Prk. 7	1	0.90	0.90	29	29	1,200.000	1,200.000			
San Roque, Panabo City	Rehab/Const. of Prk. 3- San Roque Road Section	1	2.30	2.30	23	23	2,300.000	2,300.000			
Brgy. Manay, Panabo City	Rehab/Const. of Prk. 2- Prk. 6 Section, Brgy. Manay	1	0.50	0.50	5	5	757.750	757.750			
Brgy. Manay, Panabo City	Cont. Rehab of Prk. 2- Prk. 6 Section	1	1.14	-	11	-	2,000.000	-			
Brgy. Malativas, Panabo City	Opening of Malativas-Waterfall and Prk. 3- Prk. 1	1	0.50	-	16	-	1,000.000	1,000.000	10	Coconut/ Banana/ Hih Value Crops	101
Brgy. Malativas, Panabo City	Opening of Malativas Road	1	1.20	-	38	-	2,000.000	2,000.000	18	Coconut/ Banana/ Hih Value Crops	238
<b>Sub-Total</b>		<b>6</b>	<b>6.54</b>	<b>3.70</b>	<b>122</b>	<b>57</b>	<b>9,257.750</b>	<b>7,257.750</b>	<b>28</b>		<b>339</b>
<b>TOTAL- DAVAO DEL NORTE</b>		<b>39</b>	<b>76.86</b>	<b>60.43</b>	<b>708</b>	<b>452</b>	<b>50,900.118</b>	<b>38,800.118</b>	<b>409</b>		<b>2,750</b>

Implementation Status	Remarks	Date Started	Date Completed	Under CY:
Completed			03/31/06	2004
Completed				2005
Completed				2005
Completed				2005 Later Release
Completed	By Administration	6/2/2006	03/30/07	2006
Completed	By Administration	8/6/2006	06/28/07	2006
With POW and plans submitted to DA-RFU XI. MOA on process by LGU. With PR				2007
Completed			04/30/06	2004
Completed			03/31/06	2004
Completed				2005
Completed			08/31/06	2005
Completed			08/31/06	2005
Completed				2005 Later Release
Completed	By Administration	8/1/2006	03/15/07	2006
Completed	By Administration	8/1/2006	03/15/07	2006
Completed	By Administration	5/2/2006	03/15/07	2006
Completed	By Administration	10/1/2006	03/15/07	2006

Implementation Status	Remarks	Date Started	Date Completed	Under CY:
Completed	By Administration	10/1/2006	04/30/07	2006
Completed	By Administration	10/1/2006	03/15/07	2006
With approved POW, plans and MOA submitted to DA-RFU XI. Waiting for fund release				2007
Completed			03/31/06	2004
With POW and plans submitted to DA-RFU XI. MOA on process by LGU.				2007
Completed				2005
Completed	By Administration	5/20/2006	11/30/06	2006
With POW and plans submitted to DA-RFU XI. MOA on process by LGU.				2007
Completed			6/31/06	2004
Completed				2005
Completed	By Contract	7/10/2006	9/31/2006	2006
On-going ( 95% completed)				2005
Completed	By Administration	7/10/2006	9/31/2006	2006
Plans and MOA on process by LGU/ POW submitted and concurred by RED				2007

Implementation Status	Remarks	Date Started	Date Completed	Under CY:
Completed				2005
Completed				2005 Later Release
Completed				2004
Completed				2005
Completed				2005 Later Release
Plans and MOA on process by LGU/ POW submitted and concurred by RED/ For Later Release				2007
On-going (84.74% completed)	By Administration	4/11/2007		2006
On-going (45% completed)	By Administration	5/2/2007		2006