

**UPDATES ON FARM TO MARKET ROAD PROJECTS CY 2006-2007**  
as of September 28, 2007

**FUNDED UNDER: DAVAO INTEGRATED DEVELOPMENT**

Province/ Municipality/ City	Name of Project/ Specific Location	No. of Project	Estimated Length (kms.)		Job Generation		Project Cost (000)		Influence Areas (has.)	Crops Produce	Farmer Household/ Beneficiaries
			Target	Actual	Target	Actual	Released	Transferred			
<b>DAVAO ORIENTAL</b>											
<i>District I</i>											
Brgy. Alegria, Cateel	Const. of Alegria-Liwan Road Section	1	1.14	1.14	36	36	1,540.000	1,540.000			
Brgy. Abejod, Cateel	Const. of Brgy. Proper Abejod-Dasubo Road Section	1	4.00	4.00	128	128	2,543.440	2,543.440			
<b>Sub-Total</b>		<b>2</b>	<b>5.14</b>	<b>5.14</b>	<b>164</b>	<b>164</b>	<b>4,083.440</b>	<b>4,083.440</b>	<b>0</b>		<b>0</b>
Manay	Rehab/Imprvt. Of Manay- Cayawan-Del Pilar Road Section	1	3.00	-	30	0	6,100.000	-	0		0
<b>Sub-Total</b>		<b>1</b>	<b>3.00</b>	<b>-</b>	<b>30</b>	<b>0</b>	<b>6,100.000</b>	<b>-</b>	<b>0</b>		<b>0</b>
<i>District II</i>											
Brgy. Santo Rosario, San Isidro	Const. of Sitio haguimitan- Sitio Waterfalls Road Section (Phase II)	1	1.66	1.66	17	17	2,000.000	2,000.000			
<b>Sub-Total</b>		<b>1</b>	<b>1.66</b>	<b>1.66</b>	<b>17</b>	<b>17</b>	<b>2,000.000</b>	<b>2,000.000</b>	<b>0</b>		<b>0</b>
Mati	Const. of Catmonan-Cabuaya Road Section (Phase I)	1	4.00	-	128	0	2,543.440	2,543.440			
	Const. of Catmonan-Cabuaya Road Section (Phase II)	1	1.34	-	43	0	1,150.000	1,150.000			
	Const. of Catmonan-Cabuaya Road Section (Phase III)	1	2.27	-	73	0	4,250.000	4,250.000	45	Coconut/High Value Crops/ Coastal and Marine Resources	290
	Rehab/Imprvt. Of NHJ Mamali- San Miguel Road Section	1	0.93	-	10	0	1,750.000	1,750.000	10	Coconut	80
<b>Sub-Total</b>		<b>4</b>	<b>8.54</b>	<b>-</b>	<b>254</b>	<b>0</b>	<b>9,693.440</b>	<b>9,693.440</b>	<b>55</b>		<b>370</b>
<b>TOTAL- DAVAO ORIENTAL</b>		<b>8</b>	<b>18.34</b>	<b>6.80</b>	<b>465</b>	<b>181</b>	<b>21,876.880</b>	<b>15,776.880</b>	<b>55</b>		<b>370</b>

Implementation Status	Remarks	Date Started	Date Completed	Under CY:
Completed			07/13/05	2004
Completed				2005
Plans and MOA on process by LGU/ POW submitted and concurred by RED/ For Later Release				2007
Completed			05/15/05	2004
On-going				2005
On-going				2005 Later Release
Temporarily Suspended	By Contract			2006
On-going	By Administration			2006