

UPDATES ON FARM TO MARKET ROAD PROJECTS CY 2006-2007
as of September 28, 2007

FUNDED UNDER: **DAVAO INTEGRATED DEVELOPMENT PROGRAM**

Province/ Municipality/ City	Name of Project/ Specific Location	No. of Project	Estimated Length (kms.)		Job Generation		Project Cost (000)		Influence Areas (has.)	Crops Produce	Farmer Household/ Beneficiaries
			Target	Actual	Target	Actual	Released	Transferred			
DAVAO DEL SUR											
<i>District I</i>											
Brgy. Colorado, Digos City	Opening/Cont. of FMR at Sitio Palayan, Igpit to-Colorado	1	1.30	1.30	42	42	1,200.000	1,200.000			
	Opening/Cont. of FMR at Sitio Palayan, Igpit to-Colorado Phase I	1	0.50	0.50	16	16	757.750	757.750			
Brgy. Goma, Digos City	Road Opening of Sitio Napan- Sitio Quitako Rd. Section	1	1.20	1.20	38	38	1,900.000	1,900.000			
Brgy. Binaton, Digos City	Rehab/ Road Opening of Sitio Matti-Essur Rd. Section	1	0.30	0.30	10	10	400.000	400.000			
Brgy. San Roque, Digos City	Rehab. Of San Roque-Matti Road	1	1.00	-	10	-	1,000.000	-	10	Rice/ High Value crops	15
Sitio Batangon, Digos City	Opening of Sitio Batangon Road	1	0.40	-	13	-	1,000.000	-	5	Mango/ High Value Crops	13
	Rehab. Of Soong- Sinawilan Road	1	2.50	-	25	-	1,000.000	-	8	Mango/ High Value Crops	30
	Rehab. Of Soong- Sinawilan Road (Phase I)	1	1.50	-	15	-	1,000.000	-			
Sub-Total		8	8.70	3.30	169	106	8,257.750	4,257.750	23		58
Padada	Concreting of Limonzo-Tanwalang-Kiblawan (Padada-Tologan Section)	1	1.50	-	48		6,100.000	-			
Sub-Total		1	1.50	-	48	0	6,100.000	-	0		0
<i>District II</i>											
Malita	Concreting of Malita-Sangay Road Section (Felis-Bolila Section)	1	0.42	0.42	13	13	3,000.000	3,000.000			
	Rehab/Imprvt. Of Sangay-Kilalag-Demoloc Road Section	1	0.85	0.85	9	9	4,250.000	4,250.000			
Sub-Total		2	1.27	1.27	22	22	7,250.000	7,250.000	0		0
Sulop	Concreting of Limonzo- Tanwalang-Kiblawan Road Section	1	0.45	0.45	14	14	3,540.000	3,540.000			
	Concreting of Limonzo- Tanwalang-Kiblawan Road (Padada-Tanwalang Section) Phase II	1	0.24	0.24	8	8	2,086.880	2,086.880			

	Concreting of Limonzo-Tanwalang-Kiblawan Road (Padada-Tanwalang Section) Phase III	1	0.23	0.23	7	7	1,150.000	1,150.000			
Sub-Total		3	0.92	0.92	29	29	6,776.880	6,776.880	0		0
TOTAL- DAVAO DEL SUR		14	12.39	5.49	268	157	28,384.630	18,284.630	23.00		58

Implementation Status	Remarks	Date Started	Date Completed	Under CY:
Completed			10/17/06	2004
Completed				2005 Later Release
Completed				2005
Completed				2005
On-going	By Administration	06/15/07		2006
On-going (70% completed)	By Administration	06/05/07		2006
On-going (70% completed)	By Administration	05/26/07		2006
POW, plans and MOA on process by LGU.				2007
With POW and plans submitted to DA-RFU XI. Plans submitted to DA-RFU XI. MOA on process by LGU/ With PR				2007
Completed				2005
Completed		01/31/07		2006
Completed			August 2006	2004
Completed				2005

Completed				2005 Later Release