

UPDATES ON FARM TO MARKET ROAD PROJECTS CY 2006-2007
as of September 28, 2007

FUNDED UNDER: DAVAO INTEGRATED DEVELOPMENT PROGRAM

Province/ Municipality/ City	Name of Project/ Specific Location	No. of Project	Estimated Length (kms.)		Job Generation		Project Cost (000)		Influence Areas (has.)	Crops Produce	Farmer Household/ Beneficiaries
			Target	Actual	Target	Actual	Released	Transferred			
DAVAO CITY											
<i>District III</i>											
Calinan District	Concreting of Upper Sirib-Junction Packing 16 Road	1	0.34	0.34	11	11	3,540.00000	3,540.00000			
Toril District	Concreting/Imprvt. Of Road from Manambulan-Mulig Road (Phase I)	1	0.80	0.80	26	26	5,086.88000	5,086.88000			
	Concreting /Imprvt. Of Road from Manambulan-Muli Phase II	1	0.13		4		1,150.00000	-			
	Concreting /Imprvt. Of Road from Manambulan-Muli Phase II	1	0.60	-	19		6,100.00000	-			
Tubok District	Rehab. Of Crossing Pintuan and Alon DA CES FMR	1					4,960.32312	4,960.32312			
	Concreting/Imprvt. Of Tagakpan Road Section (near Tagakpan bridge)	1	0.21	-	7		4,250.00000	-	35	Mango/Pomelo/ Banana/High Value Crops	600
Sub-Total		6	2.08	1.14	67	37	25,087.20312	13,587.20312	35		600
TOTAL- DAVAO CITY		6	2.08	1.14	67	37	25,087.20312	13,587.20312	35		600

Implementation Status	Remarks	Date Started	Date Completed	Under CY:
Completed				2004
Completed				2005
On-going				2005 Later Release
With approved plans and POW submitted to DA-RFU XI. MOA to follow/ With PR.				2007
Completed				2005 Later Release
On-going	By Contract	2/28/2007		2006