

UPDATES ON FARM TO MARKET ROAD PROJECTS CY 2006-2007
as of September 28, 2007

FUNDED UNDER: **DAVAO INTEGRATED DEVELOPMENT PROGRAM**

Province/ Municipality/ City	Name of Project/ Specific Location	No. of Project	Estimated Length (kms.)		Job Generation		Project Cost (000)		Influence Areas (has.)	Crops Produce	Farmer Household/ Beneficiaries
			Target	Actual	Target	Actual	Released	Transferred			
COMPOSTELA VALLEY											
<i>District I</i>											
New Bataan	Rehab/Imprvt. Of San Roque-Mahayag Road Section	1	3.00	-	30		2,600.000	-			
New Bataan	Rehab/Imprvt. Of Bantacan- Tadia Road Section w/ overflow bridge	1	3.00	-	30		3,500.000	-			
Sub-Total		2	6.00	-	60	0	6,100.000	-	0		0
<i>District II</i>											
Laak	Rehab. Of Aguinaldo-Kidawa Road	1	0.94	-	9	-	1,150.000	-			
Laak	Rehab/Opening Longanapan-Agbayon Road Section	1	3.50	-	74	-	4,250.000	-	40	Coconut, Banana, High Value Crops	441
Sub-Total		2	4.44	-	83	0	5,400.000	-	40		441
Maco	Rehab/Const. of Lake Leonard- New Leyte Road Section	1	5.80	-	58	-	5,086.880	5,086.880			
Sub-Total		1	5.80	-	58	0	5,086.880	5,086.880	80		882
Pantukan	Rehab. Of Upper Tibagan-Diat Road	1	2.88	2.88	29	29	3,540.000	3,540.000			
Sub-Total		1	2.88	2.88	29	29	3,540.000	3,540.000	0		0
TOTAL- COMPOSTELA VALLEY		6	19.12	2.88	230	29	20,126.880	8,626.880	120		1,323

Implementation Status	Remarks	Date Started	Date Completed	Under CY:
With POW submitted to DA-RFU XI. Plans and MOA on process on LGU/ With PR.				2007
With POW submitted to DA-RFU XI. Plans and MOA on process on LGU/ With PR.				2007
On-going (88% completed)				2005 Later Release
On-going (20% completed)	By Administration			2006
On-going (66% completed)				2005
Completed				2004